

These minutes are subject to approval by the Public Building and Site Commission

The Public Building and Site Commission held a regular meeting, Tuesday, March 24, 2020 in the Council Chamber of the Newtown Municipal Center, 3 Primrose Street, Newtown. Chairman Mitchell called the meeting to order at 7:00pm.

Present: Robert Mitchell, Gordon Johnson and First Selectman Dan Rosenthal

Present via Teleconference: Anthony D'Angelo, Gus Brennan, Art Norton, Allen Adriani

Absent: Tom Catalina, Phil Clark and Bob Edwards

Also Present via Teleconference: Aaron Krueger of Consigli, Corey Shearer of Consigli, Scott Mangiagli of Kaestle Boos, Chief James Viadero, Purchasing Agent Rick Spreyer and one member of the press.

Public Participation: none.

Approval of Minutes: A. D'Angelo moved to approve the meeting minutes of February 24, 2020.
G. Johnson seconded. All in favor.

Newtown Police Station:


Project Status and Next Steps: Site development continues along with the installation of drainage. They are currently waiting for the wet areas to dry up to continue with utility work. There are a couple of weeks of work of site development. Structural steel for the addition is complete, which will allow the roofer to start on the decking. Inside the addition the under slab and MEP rough is complete and inspected. The slab pour is targeted for next week. Interior masonry walls will begin in April. On the interior renovation the supplemental steel should be completed this week. The metal framing is ongoing and expected finished early April. Then the interior masonry walls can begin, followed by ductwork and overhead plumbing.

A. Norton and G. Brennan have been attending meetings, either in person or by phone and agree items are being completed per the current schedule. The quality of the project is very good; the schedule is either on or ahead; they are very satisfied.

Project Schedule Review: The project is on schedule for a certificate of occupancy by November 18, 2020.

Project Budget Review: not discussed.

Project Change Orders: S. Mangiagli stated KBA reviewed and approved the change order; \$400,000 contingency remains. C. Shearer reviewed change order 2, which includes five different change requests: CR13 Rain Leader and Shear Wall Conflict, CR014 Replace existing 3" sanitary line with new 6" line, CR017, Revisions to Records Room, CR024 North Wall Water Intrusion and CR025 Site Drainage at Existing CB adjacent to SE Corner of Renovation. All have been reviewed between Consigli and KBA. S. Mangiagli noted these requests were discussed at length at the meeting; mostly all are existing conditions to be rectified. A. Norton moved to approve Change Order #2 for the total amount of \$63,142.37. G. Brennan seconded. All in favor.



Invoices for Payment: Kaestle Boos is billing out at 28.57%. A. Norton moved to approve invoice #18010.00-14 in the amount of \$12,857.14. G. Brennan seconded. All in favor.

Consigli is billing out at 17.25%. B Mitchell appreciates the cover letter detail; it makes it much easier to follow the application for payment. A. Norton moved to approve invoice #4 in the amount of \$511,799.59. G. Johnson seconded. All in favor.

Weather remains on our side. COVID-19 notices through the construction team are very well done. If anybody on the team tests positive the Town needs to know. There are currently no delay issues with equipment; some may be slow due to personnel being out. Consigli is in constant contact with subcontractors. G. Brennan voiced concern on the outside envelope and asked that Consigli stays on board and there are no surprises. C. Shearer reported the majority of the windows will be at the shop until going to site. The exterior metal panels are expected early May. Roofing material can all be on site. Consigli is looking to store as much material on site as possible to avoid any delivery delays. First Selectman Rosenthal is pleased and appreciates the flexibility and the controls put into place to mitigate any kind of infection.

Community Center/Senior Center: no business discussed.

The next regular meeting is scheduled for April 28, 2020.

Adjournment: Having no further business the Public Building & Site Commission adjourned their regular meeting at 7:22p.m.

Attachments: Consigli February 2020 report

Respectfully submitted,
Susan Marcinek

Consigli Owner Monthly Dashboard

February 2020

Newtown Police Station

191 South Main St Newtown, 06470




CONSIGLI
Est. 1993

Executive Overview

- Current GMP of \$10,446,674
- Potential net changes \$117,386
- Site development continues along with the installation of drainage structures (weather permitting).
- Structural Steel for the addition is complete. Installation of renovation steel is ongoing through March.
- Underground MEP Rough has started in the addition and will finish by the end of March
- Roofing for the renovation is scheduled to start 3/18/20. Will flow over to the addition after complete
- Overhead MEP Rough has started in the renovation and will continue into April.
- Install of new interior framing continues and interior masonry walls to begin the end of March.
- Critical material deliveries in March: Switchgear, Hollow Metal Door Frames, Roofing, and Ductwork.
- Certificate of Occupancy: November 18, 2020

Billing Status



Progress Pictures



Schedule

Project Milestones	Target	Actual
MEP Coordination Complete	1/28/2020	1/28/2020
Start Structural Steel Addition	3/3/2020	3/3/2020
Start MEP's Overhead Rough	3/16/2020	3/2/2020
Start Addition MEP Underground	3/24/2020	3/9/2020
Start Interior Finishes Activities	5/28/2020	
Building Weather Tight (roof and windows)	6/24/2020	
Permanent Power Available	8/3/2020	
Commissioning Complete	11/10/2020	
Start Owner Move In	11/19/2020	

Roadblocks

Item	Resolve by	BIC
Mortar Mock-up Approval	3/24/2020	MSM
Windows - Confirm Delivery Date	2/20/2020	Accurate
North Wall Water Intrusion Pricing	2/17/2020	CCC
Bulletin Resistant Windows and Doors Shop Drawings	2/19/2020	Accurate
Hollow Metal Frames Delivery	2/24/2020	Tull Brothers
Helical Tie Engineering Submission	2/24/2020	MSM

Contract Status

Original Contract Amount	\$10,411,049
Approved Change Orders	\$35,625
Current Contract Amount	\$10,446,674
Current Project Safety Score	99.00%
Total Man Hours to Date	7317.00
Incidents to Date/ Month	0

Change Orders

Verbal Approved	\$0
Submitted	\$84,872
Pending	\$32,514
Total Potential Changes	\$117,386
Projected Contract Amount	\$10,564,061
With Potential Changes	

Construction Contingency

Current Balance	\$270,754
Approved Transfers	\$0
Pending Transfers	\$5,000
*Excludes any owner held contingency	
Projected Balance	\$265,754

Owner Coordination Items


- Security and AV Equipment Vendors - Meeting with A+ on 3/25/20
- Pecks Lane Entrance - On hold
- Awaiting balance of product data and cut sheets for owner supplied items and equipment.

2055 Newtown CT Police Department

Number	Date	Description	Amount	CO
CHANGE REQUESTS				
Not issued				
CR002	12/23/19	Pecks Lane Entrance	0.00	
CR020	02/04/20	Repave South area of lot to full depth	0.00	
CR023	02/12/20	PR005 - Cell Toilet Lock Out Credit	-5,463.31	
CR024	02/12/20	RFI #19 - North Wall Water Intrusion and Stud Damage Resolution	33,094.57	
CR026	02/12/20	Additional Underslab Rock and Concrete Removal for MEP and Sheer Wall Trenching	4,882.81	
CR027	03/11/20	ASI 018 - Wall Finish Changes in Breakroom	0.00	
CR028	03/11/20	ASI 022 - Joist Modifications	0.00	
CR029	03/11/20	PR 007 - Site Signage Modifications	0.00	
Not issued Total			32,514.07	
Submitted				
CR011	01/21/20	ASI008 Revised Data and Grounding Requirements per Norcomm Meeting 1/10/20	48,262.73	
CR013	01/23/20	RFI-004 Rain Leader and Sheer Wall Conflict	8,569.67	
CR014	01/28/20	RFI-023 Replace existing 3" sanitary line with new 6" line	11,541.32	
CR017	01/31/20	PR004 Revisions to Records Room	6,041.73	
CR025	02/12/20	RFI #28 - Site Drainage at Existing CB adjacent to SE Corner of Renovation	10,456.80	
Submitted Total			84,872.25	
Approved				
CR012	01/23/20	PR-002 Delete Key Control Cabinet	-17,671.00	1
CR015	01/29/20	PR-003 Additional Site Conduit for Future Use	9,995.64	1
CR018	02/03/20	Replace Existing to Remain Fire Protection System with New	43,300.69	1
CR022	02/11/20	Lead Removal for Steel Install - Credit for Roof Mech Demo	0.00	1
Approved Total			35,625.33	
CHANGE REQUESTS TOTAL			153,011.65	

CONTINGENCY GROUP

Not issued				
'CT002	02/25/20	Masonry Scope Changes	5,000.00	
Not issued Total			5,000.00	



Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	2021											
						Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
A7204	Communication Room Equipment & Cell Area Security (Cameras / Hardware	25	25	29-Sep-20	03-Nov-20												
A7805	Start Up Mechanical Equipment	5	5	06-Oct-20	13-Oct-20												
A6360	Mechanical Systems - Testing & Balancing, Commissioning	20	20	14-Oct-20	10-Nov-20												
A7238	Final Cleaning	5	5	04-Nov-20	10-Nov-20												
A6340	Final Life / Safety Inspections	5	5	12-Nov-20	18-Nov-20												
A6330	Certificate of Occupancy	0	0		18-Nov-20												
Owner FF&E & Staff Move In																	
A6935	Owner FF&E Move In, Staff Move In	21	21	19-Nov-20	18-Dec-20												
A6370	Ready For Full Operation	0	0		21-Dec-20												
Clear out																	
A7020	Project Close Out	44	44	19-Nov-20	25-Jan-21												

