These minutes are subject to approval by the Public Building & Site Commission

The Public Building and Site Commission held a regular meeting Tuesday, September 26, 2023. The meeting was held at the Newtown Municipal Center, 3 Primrose Street. Chairman Art Norton called the meeting to order 7:00p.m.

Present: Art Norton, Allen Adriani, Anthony D'Angelo, Gus Brennan, Gordon Johnson, Sally Feuerberg, Kristian Otten,

Absent: Patrick McCleary, Tom Catalina

Also Present: Michael Dell'Accio of Downes, Purchasing Director Kerri Mubarek, Director of School Facilities John Barlow and First Selectmen Dan Rosenthal, C.H. Booth Library Board of Trustee members Elaine Corbo and David Schill (7:26pm).

Public Participation: none

Approval of Minutes: A. D'Angelo moved to approve the minutes of the August 22, 2023 meeting. A. Adriani seconded. All in favor.

Hawley Elementary School:

Documentation Status and Schedule – Update: see below Construction Manager & CWA – Update.

Construction Manager & CWA- Update: The HVAC startup, testing and balancing are complete; M. Dell'Accio is waiting for the balancing report. Commissioning is ongoing. Workers went through punch list items; five items remain. The conduit in the attic and the basement for the fire alarm is complete; the alarm technician has to rewire devices. The close out documents will be done when all the punch list items are complete. Punch list items remaining include insulation on some ductwork and the shaft between the auditorium and the multipurpose room. John Barlow has communicated with staff who were concerned about the commissioning. There should be 30-40 days to balance they system; that time was not allowed due to the delay in the switchgear. It is stabilized now; the building is cooling properly and monitored daily. Mr. Barlow offered to take anyone on the commission to visit the school. G. Johnson questioned holes within ductwork with screwed in sheet metal. A. Norton asked for confirmation that the insulation was not compromised. M. Dell'Accio and J. Barlow will look into this. First Selectman Rosenthal distributed a letter from Superintendent Christopher Melillo expressing gratitude and appreciation to the Public Building &n Site Commission for their work overseeing the Hawley HVAC renovations project (att.). J. Barlow said he is thrilled to be working with the PBSC; it is a great way to move things forward. Downes has MEGA's as builts and are waiting on the electrical as builts. There will be one copy of warrantees, operations and maintenance manual, as builts to include a USB. J. Barlow will have a copy of the O&M, a copy will be at the school and a third copy in the building department. Later in the meeting J. Barlow stated he has letter of agreement with Eversource for the Hawley project; the deliverables from Eversource was \$85,000, for changing the six units that were value engineered out of the project to heat pump units.

Project Budget and Phasing Review – Update: There is approximately \$50,000 of contract work left to bill the project.

[Rec'd. for Record Sep + 28 2023]

Town Clerk of Newtown 2:57pm
Delivie aurolia Halstead

1 | Page

Invoices and PCO's for payment:

Anthony D'Angelo moved to approve PCO #052, for Downes, for zero dollars for cutting & patching, adding there will be no further cutting and patching. G. Johnson seconded. All in favor.

Anthony D'Angelo moved to approve PCO #055, from Downes, in the amount of \$4,164.00 for additional fire alarm work required by the Fire Marshal. G. Brennan seconded. All in favor.

Anthony D'Angelo moved to approve PCO#056, for Downes, in the amount of \$16,134.00 for Primary conduit repair at pole due to accident; amount to be reimbursed to the project upon insurance settlement. G. Brennan seconded. All in favor.

Anthony D'Angelo moved to approve PCO #057, for Downes, for zero dollars for VE Item #18, eliminate 2nd final cleaning, which eliminates a negative change order. G. Brennan seconded. All in favor.

Anthony D'Angelo moved to approve invoice #2013.25 for CWA in the amount of \$3,412.70. G. Johnson seconded. All in favor. This brings the project to 99% complete.


Anthony D'Angelo moved to approve invoice #016 for Downes in the amount of \$175,878.46. A. Adriani seconded. All in favor. This brings the project to 98/99% completion.

Substantial Completion documents: Christopher Williams and BVH walked the building and completed their punch list. All warrantees will start on August 15, 2023. <u>A. D'Angelo moved to recognize the substantial completion document that states substantial completion occurred on August 14, 2023 (att.). G. Brennan seconded. All in favor.</u>

C.H. Booth Library

Project Update: A review of design schematics meeting was held on Sept. 7 with Marchetti. They went through various options and analyzed the existing system. Recoverable money/grants offered for efficient units will be looked into. J. Barlow stated recoverable funding is available for heat pumps. Money would need to be appropriated before the end of the year as the funding opportunity expires in December. J. Barlow can have a preliminary conversation with Eversource about recoverable funds for heat pump units. Time is of the essence.

Schedule: The design development detail is scheduled to be delivered October 1. The construction documents will be completed by Nov 7; at that point there will be a better idea of engineer estimates. There is \$1.1 million allocated toward the project. If the project hits \$1.5 million it will have to go to referendum. The bottom line is required by January. G. Brennan said that going to bid they will ask for add alternates to have a base number with things nice to have. Marchetti will provide an engineer estimate. A second meeting was discussed. K. Mubarek will reach out to see if everyone is available Oct. 4.



Sandy Hook Permanent Memorial

Construction Manager – Downes Status Update: M. Dell'Accio reported a portion of the surge protection is complete, installed and tested. The TPC quote that was received does not work as designed. They say they can make it work with an additional piece of equipment (Phoenix Relay). There will be additional conversation to decide if this portion of the protection will be ended and started again.

Invoices for Payment: none.

Close Out Documents: none.

Middle School HVAC Design

Report on Project: J. Barlow said that Downes walked through the building. There has been discussion with the Board of Education, the concern is that there is \$450,000 in engineering money and the project has the potential to run in excess of \$20,000,000 to \$25,000,000. J. Barlow recommended an all in facility study of the school district to include enrollment projections, space use projections and a look facilities and conditions to come up with professional engineered estimates to what the conditions might cost. Some money can be appropriated from approved funds for an all in facility study; the BOE will have to provide funds also. The study and assessment will give a clearer picture of what we are faced with. CT has released \$244,000,000 for indoor air quality. There are projects that are potentially eligible for reimbursement cost. To be sure resolutions are in line the BOE will name J. Barlow as the sole member of a Building Committee.

The next regular meeting is scheduled for October 24, 2023 at the Municipal Center.

Adjournment: Having no further business the Public Building & Site Commission adjourned the regular meeting at 8:27p.m.

Att.: Letter from Superintendent re: Hawley HVAC, Certificate of Substantial Completion, Hawley Elementary School – Air Quality Improvements, Monthly Status Report, Aug. 2023

Respectfully submitted, Susan Marcinek



NEWTOWN PUBLIC SCHOOLS 3 Primrose Street Newtown, CT 06470

OFFICE OF THE SUPERINTENDENT (203) 426-7620 FAX (203) 426-2368

BUSINESS OFFICE (203) 426-7618 FAX (203) 426-2368

September 25, 2023

Dear Members of the Newtown Public Building and Site Commission,

I am writing to express my sincere gratitude and appreciation to you for your outstanding efforts and dedication in overseeing and managing the Hawley School HVAC renovations project. Your commitment to excellence and your effective project management have played a pivotal role in the successful completion of this project to the satisfaction of all stakeholders.

The renovation of the Hawley School HVAC system was a complex undertaking that required meticulous planning, coordination, and execution. Your Commission's unwavering support and expertise were instrumental in ensuring that this project proceeded smoothly from start to finish. Your commitment to delivering high-quality results on time and within budget has not gone unnoticed, and we are truly thankful for your leadership in this endeavor.

Additionally, we would like to extend our special thanks to Downes Construction and Christopher Williams Architects for their invaluable contributions to the project. Downes Construction's dedication to craftsmanship and attention to detail were evident throughout the renovation process, and their team's professionalism was exemplary. Likewise, Christopher Williams Architects' innovative design and architectural expertise were integral in creating an HVAC system that not only meets our functional needs but also enhances the overall aesthetics of the Hawley School.

The successful completion of this project will have a lasting positive impact on the students, faculty, and staff at Hawley School, as well as on our broader community. It is a testament to the collaborative spirit and dedication of all involved parties, and we are truly grateful for your hard work and commitment to excellence.

Once again, thank you for your exceptional efforts and for ensuring that the Hawley School HVAC renovations were carried out with the utmost professionalism and expertise. We look forward to continuing our partnership on future projects and are confident that, with your guidance, we will achieve great success.

Please convey our appreciation to all members of your Commission, as well as to the entire team at Downes Construction and Christopher Williams Architects. Your collective contributions have made a significant difference, and we are deeply grateful.

Sincerely,	1
Christopher Melillo	
Superintendent	
Newtown Public Schools	

Certificate of Substantial Completion

PROJECT: (name and address)

Hawley Elemenatary School - Air Quality

Improvements 29 Church Hill Road Newtown, CT 06470

OWNER: (name and address)

Town of Newtown

3 Primrose Street, Newtown, CT

CONTRACT INFORMATION:

Contract For: Hawley Elementary School -

Air Quality Improvements

Date: 2/23/2021

CERTIFICATE INFORMATION:

Certificate Number: 1

Date: 8/15/2023

ARCHITECT: (name and address)

Christopher Williams Architects, LLC

80 Willow Street

New Haven, CT 06511

CONTRACTOR: (name and address)

Downes Construction 200 Stanley Street

New Britain, CT 06051

The Work identified below has been reviewed and found, to the Architect's best knowledge, information, and belief, to be substantially complete. Substantial Completion is the stage in the progress of the Work when the Work or designated portion is sufficiently complete in accordance with the Contract Documents so that the Owner can occupy or utilize the Work for its intended use. The date of Substantial Completion of the Project or portion designated below is the date established by this Certificate. (Identify the Work, or portion thereof, that is substantially complete.)

August 15, 2023 the Hawley Elementary School - Air Quality Improvements project located at 29 Church Hill Road, Newtown, CT is substantially complete.

Christopher Williams Architects, LLC

ARCHITECT (Firm Name)

Christopher Williams

Principal

PRINTED NAME AND TITLE

8/15/2023

DATE OF SUBSTANTIAL COMPLETION

1

WARRANTIES

The date of Substantial Completion of the Project or portion designated above is also the date of commencement of applicable warranties required by the Contract Documents, except as stated below:

(Identify warranties that do not commence on the date of Substantial Completion, if any, and indicate their date of commencement.)

WORK TO BE COMPLETED OR CORRECTED

A list of items to be completed or corrected is attached hereto, or transmitted as agreed upon by the parties, and identified as follows: (Identify the list of Work to be completed or corrected.)

Please see the attached itemized list of items to be completed or corrected, identified as Exhibit A dated 8/24/2022

The failure to include any items on such list does not alter the responsibility of the Contractor to complete all Work in accordance with the Contract Documents. Unless otherwise agreed to in writing, the date of commencement of warranties for items on the attached list will be the date of issuance of the final Certificate of Payment or the date of final payment, whichever occurs first. The Contractor will complete or correct the Work on the list of items attached hereto within Sixty (60) days from the above date of Substantial Completion.

Cost estimate of Work to be completed or corrected: \$50,500.00

The responsibilities of the Owner and Contractor for security, maintenance, heat, utilities, damage to the Work, insurance, and other items identified below shall be as follows:

(Note: Owner's and Contractor's legal and insurance counsel should review insurance requirements and coverage.)

The Owner shall except full responsibility of the security, maintenance, utilities, damage to the work, insurance for the Hawley Elementary School noted above.

The Owner and Contractor hereby accept the responsibilities assigned to them in this Certificate of Substantial Completion:

	_
Michael Dell'Accio	

SIGNALUKE

(əwvN CONTRACTOR (Firm Downes Construction

DATE EXINTED NAME AND TITLE

JTA

8/24/2023

PRINTED NAME AND TITLE

Michael Dell'Accio, PM

SIGNATURE

OWNER (Firm Name) Town of Newtown

Exhibit A - WORK TO BE COMPLETED OR CORRECTED

Hawley Elementary School - Air Qual	ity Improvements	
Cost Summary of Work to be compl	eted or corrected	
Description		Cost
Miscellaneous Ceiling Tile Replacement	\$	2,500.00
Commissioning Assistance	\$	7,500.00
Final TAB and Testing	\$	5,500.00
Patching and Painting Touch Up	\$	5,000.00
Miscellaneous Punchlist Items	\$	20,000.00
Closeout Documents	\$	10,000.00
Total Cost of Work to be completed or corrected	\$	50,500.00



49 Items

All Punch List Items

Title	Туре	Assignee Company	Assignee Name	Response	Manager	Final Approver	Ball in Court Cio	By Closed Status	Creator (Created Du	Due Date	Location	Trade Reference Priority
122 Paint and Patch		Downes Construction Company	Jason Smith	Work Required	Carlos Gomez	Christopher Williams	Christopher Williams Jason Smith (Downes Construction Company)	Work Carlos Required Gomez		11/2023 09/	25/2023 SI	09/11/2023 09/25/2023 SECOND FLOOR>B>GIRLS	
121 Chipped Plaster	Finishes	Downes Construction Company	Jason Smith	Work Required	Carlos Gomez	Christopher Williams	Jason Smith (Downes Construction Company)	Work Carlos Required Gomez		09/11/2023 09/25/2023	25/2023		
120 Seal Pipes at sink H205	Finishes	Downes Construction Company Mega Mechanical Systems Corp	Jason Smith Jeffrey McKinney	Work Required Work Required	Carlos Gomez	Christopher Williams	Jason Smith (Downes Construction Company) Jeffrey McKinney (Mega Mechanical Systems Corp)	Work Carlos Required Gomez		/11/2023 09/	25/2023 FI	09/11/2023 09/25/2023 FIRST FLOOR>C	
119 Base at shaft	Finishes	Downes Construction Company	Jason Smith	Work Required	Carlos Gomez	Christopher Williams	Jason Smith (Downes Construction Company)	Work Carlos Required Gomez		/11/2023 09/	25/2023 FI	09/11/2023 09/25/2023 FLOOR>C>MULTIPURPOSE>H204	
118 Attic Fire Alarm Conduit	MEP	E. Shea Electric, Inc.	Jason Flood	Work Required	Carlos Gomez	Christopher Williams	Christopher Williams Jason Flood (),E. Shea Electric, Inc.)	Work Carlos Required Gomez		09/11/2023 09/25/2023 ATTIC	25/2023 A	ПС	
117 Cupola Ladder and Door		Downes Construction Company	Jason Smith	Work Required	Carlos Gomez	Christopher Williams	Jason Smith (Downes Construction Company)	Work Carlos Required Gomez		09/11/2023 09/	09/25/2023		
3rd Floor Corridor 116 conceal Low Voltage Wirlng		Downes Construction Company	Jason Smith	Work Required	Carlos Gomez	Christopher Williams	Jason Smith (Downes Construction Company)	Work Carlos Required Gomez		09/11/2023 09/25/2023	E202/25		
Caulk counter top and Paint Wood strips	Finishes	Downes Construction Company	Jason Smith	Work Required	Carlos Gomez	Christopher Williams	Jason Smith (Downes Construction Company)	Work C	Carlos 09	09/11/2023 09/25/2023	25/2023		
M109 Missing light fixture	MEP	J.E. Shea Electric, Inc.	Jason Flood	Work Required	Carlos Gomez	Christopher Williams	Jason Flood (J.E. Shea Electric, Inc.)	Work Carlos Required Gomez		/90/2029 09/	13/2023 FI	08/30/2023 09/13/2023 FIRST FLOOR>A>ART>M109	Electrical
1222 1st floor storage unsupported CMU	Structural	Downes Construction Company	Jason Smith	Work Regulred	Carlos Gomez	Christopher Williams	Jason Smith (Downes Construction Company)	Work Carlos Required Gomez		/30/2023 09/	13/2023 FI	08/30/2023 09/13/2023 FIRST FLOOR>8>STORAGE>122	General Trades
1219 Boys Corridor Restroom Paint touch up around Hom strobe	Finishes	Downes Construction Company	Jason Smith	Work Required	Carlos Gomez	Christopher Williams	Jason Smith (Downes Construction Company)	Work Carlos Required Gomez		08/30/2023 09/13/2023	13/2023 FI	FIRST FLOOR>B>BOYS RESTROOM>1219	General Trades
M114 and M117 GYP Patch and Paint up to new ceiling height	Finishes	Downes Construction Company	Jason Smith	Work Required	Carlos Gomez	Christopher Williams	Jason Smith (Downes Construction Company)	Work Carlos Required Gomez		/30/2023 09/	13/2023 FI	08/30/2023 09/13/2023 FRST FLOOR>B>CLASSROOM>M114	General Trades
M111 Damaged Ceiling Tiles	Finishes	Downes Construction Company J and J Acoustics	Jason Smith James Vernale	Work Required Work Required	Carlos Gomez	Christopher Williams	Jason Smith (Downes Construction Company) James Vernale (J and J Acoustics)	Work C Required G	Carlos 08	/30/2023 09/	13/2023 FI	08/30/2023 09/13/2023 FIRST FLOOR>B>CLASSROOM>M111	Ceilings
M200 Missing Access panels over fire dampers	MEP	Downes Construction Company Mega Mechanical Systems Corp	Jason Smith Jeffrey McKinney		Carlos Gomez	Christopher Williams	Jason Smith (Downes Construction Company) Jeffrey McKinney (Mega Mechanical Systems Corp)	Work C Required G		/90/2023 09/	13/2023 FL	08/30/2023 09/13/2023 FECOND SECOND FLOOR>A>CLASSROOM>M200	HVAC
2215 2nd Fl Corridor Boys Restrooms Fire Alarm Devise not installed correctly	MEP	Alarms By Precision, LLC	4		Carlos Gomez	Carlos Gomez	Frank Wolferseder (Alarms By Precision, LLC)			/30/2023 09/:	13/2023 SE	09/30/2023 09/13/2023 SECOND FLOOR>B>BOYS	Fire Alarm
H305 Replace defective ceiling tile.	Finishes	l and J Acoustics	James Vernale	Work Required	Carlos Gomez	Christopher Williams	James Vernale (J and J Acoustics)	Work Carlos Required Gomez	\rightarrow	/30/2023 09/:	13/2023 SE	08/30/2023 09/13/2023 SECOND FLOOR>C	Ceilings
2205 Adult restroom in front of M207 broken ceiling tile) and J Acoustics	James Vernale	Work Required	Carlos Gomez	Carlos Gomez	James Vernale (J and J Acoustics)	Work Carlos Required Gomez		/30/2023 09/	13/2023 SE	08/30/2023 09/13/2023 SECOND FLOOR>B>CLASSROOM	
H202 Restroom Fire Alarm work open tiles	MEP	Alarms By Precision, LLC	Frank Wolferseder	Work Required	Carlos Gomez	Carlos Gomez	Frank Wolferseder (Alarms By Precision, LLC)	Work Co Required G	Carlos 08	08/30/2023 09/13/2023		FIRST FLOOR>C>GUIDANCE>H202	Fire Alarm
H203 Restroom fire alarm not installed correctly	MER	Alarms By Precision, LLC	Frank Wolferseder	Work Required	Carlos Gomez	Carlos Gomez	Frank Wolferseder (Alarms By Precision, LLC)	Work Carlos Required Gomez		/90/2023 09/1	13/2023 FII		Fire
H203 Restroom toilet not connected	ME	Mega Mechanical Systems Corp	Jeffrey McKinney	Work Required	Carlos Gomez	Carlos Gomez	effrey McKinney (Mega Mechanical Systems Corp)	Work Carlos Required Gomez		/30/2023 09/1	13/2023 FIF	08/30/2023 09/13/2023 FIRST FLOOR>C>GUIDANCE	Plumbing
H204 Multipurpose Rm Stage Fire Alarm Device Improperly Installed	MED	Alarms By Precision, LLC	Frank Wolferseder	Resolved	Carlos Gomez	Dan Champiny	Dan Champiny (BVH Integrated Services, P.C.)	Ready to Carlos Close Gomez		08/30/2023 09/13/2023	13/2023 FIF	FIRST FLOOR>C>MULTIPURPOSE>H204	Fire Alarm
Basement Electrical Rm Exposed Fire Alarm wiring, provide conduit and boxes	MER	J.E. Shea Electric, Inc.	Jason Flood	Work Required	Carlos Gomez (Christopher Williams	Jason Flood (J.E. Shea Electric, Inc.)	Work Ca Required G	Carlos Gomez 08,	08/30/2023 09/13/2023 BASEMENT	13/2023 BA	SEMENT	




# Title	Type	Assignee Company	Assignee Name	Assignee Response	Punch Item Manager	Final Approver	Ball In Court By C	Date Closed	Status Creator	stor Date	Due Date	Location	Trade Ref	Reference Priority	iority
H200 Classroom 100 complete painting of shelves	Finishes	Professional Painting, Inc.	Bill lanniello, Jr.	Work Required	Carlos Gomez	Christopher Williams	Bill lanniello, Jr. (Professional Painting, Inc.)	W. Req	Work Carlos Required Gomez		23 09/13/202	08/30/2023 09/13/2023 FIRST FLOOR>C>CLASSROOM>H200	Painting		
H204 Rear entrance near multipurpose room secure conduits in chase all the way to ceiling.	ar e MEP	Downes Construction Company Jason Smith		Work Required	Carlos Gomez	Christopher Williams	Christopher Williams Jason Smith (Downes Construction Company)	W. Req	Work Carlos Required Gomez	s 08/30/2023	23 09/13/2023	FIRST FLOOR>C>MULTIPURPOSE>H204			
Patch old Thermostat/ 98 Misc. location holes throughout building	Finishes	Downes Construction Company	Jason Smith	Work Required	Carlos Gomez	Christopher Williams	Jason Smith (Downes Construction Company)	W Req	Work Carlos Required Gomez	s 08/30/2023	23 09/13/2023				
97 Wall Plates missing	MEP	Downes Construction Company J.E. Shea Electric, Inc.	Jason Smith Jason Flood	Work Required Work Required	Carlos Gomez	Christopher Williams	Jason Smith (Downes Construction Company) Jason Flood (J.E. Shea Electric, Inc.)	W	Work Carlos Required Gomez	9.	08/30/2023 09/13/2023	SECOND FLOOR>B>CLASSROOM>M208			
96 2215 2nd Fl Corridor Boys Restrooms	Finishes	Downes Construction Company	Jason Smith	Work Required	Carlos Gomez	Christopher Williams	Jason Smith (Downes Construction Company)	Reg	Work Carlos Required Gomez	ez 08/30/2023	23 09/13/2023	SECOND FLOOR>B>BOYS RESTROOM>2215			
95 H304 Paint Baseboard at cabinet	at Finishes	Downes Construction Company	Jason Smith	Work Required	Carlos Gomez	Christopher Williams	Jason Smith (Downes Construction Company)	Req	Work Carlos Required Gomez		08/30/2023 09/13/2023	SECOND FLOOR>C>CLASSROOM>H303	Painting		
94 M303 Paint Touch Up		Downes Construction Company	Jason Smith	Work Required	Carlos Gomez	Carlos Gomez	Jason Smith (Downes Construction Company)	W. Req	Work Carlos Required Gomez	ez 08/29/2023	23 09/12/2023	SECOND FLOOR>C>CLASSROOM>H303	Painting		
93 H302 Paint Touch Up and remove wire mold.	ō	Downes Construction Company Jason Smith	Jason Smith	Work Required	Carlos Gomez	Carlos Gomez	Jason Smith (Downes Construction Company)	Req	Work Carlos Required Gomez		08/29/2023 09/12/2023	SECOND FLOOR>C>CLASSROOM>H302			
92 Missing Fire Stopping	MEP	Mega Mechanical Systems Corp	Jeffrey McKinney	Work Required	Carlos Gomez	Dan Champiny	Jeffrey McKinney (Mega Mechanical Systems Corp)	W	Work Carlos Hequired Gomez	ez 08/25/2023	23 09/08/2023	3 SECOND FLOOR	HVAC	Ĭ	High
H201 - H202 Mechanical 91 Chase Access Panels Deficiencies	al MEP	Downes Construction Company Mega Mechanical Systems Corp	Jason Smith Jeffrey McKinney	Work Required Work Required	Carlos Gomez	Dan Champiny	Jason Smith (Downes Construction Company) Jeffrey McKinney (Mega Mechanical Systems Corp)	W	Work Carlos Required Gomez	s 08/25/2023	23 09/08/2023	FLOOR>C>GUIDANCE>H202	HVAC	Ĭ	High
2214 Girls Corridor 90 restroom Fire Device Improperly Installed	MEP	Alarms By Precision, LLC	Frank Wolferseder	Work Required	Carlos Gomez	Dan Champiny	Frank Wolferseder (Alarms By Precision, LLC)	W	Work Carlos Required Gomez	ez 08/25/2023	23 09/08/2023	SECOND FLOOR>B>GIRLS RESTROOM>2214	Fire Alarm	Ĭ	High
Attic VAV Piping Shields Missing	MEP	Mega Mechanical Systems Corp Jeffrey McKinney	Jeffrey McKinney	Work Required	Carlos Gomez	Dan Champiny	Jeffrey McKinney (Mega Mechanical Systems Corp)	W Req	Work Carlos Required Gomez	ez 08/25/2023	23 09/08/2023	3 ATTIC>C		Ĭ	High
Temperature Sensor not 88 Properly Installed in Corridor B 1st Floor	t MEP	Mega Mechanical Systems Corp Jeffrey McKinney	Jeffrey McKinney	Work Required	Carlos Gomez	Dan Champiny	letfrey McKinney (Mega Mechanical Systems Corp.)	W Red	Work Carlos Required Gomez	o8/25/2023	23 09/08/2023	FIRST FLOOR>B>CLASSROOM>M117		Ĕ	High
B7 Damaged Light Fixture	MEP	J.E. Shea Electric, Inc.	Jason Flood	Ready for Review	Carlos Gomez	Dan Champiny	Carlos Gomez (Downes Construction Company)	Re Re	Ready Carlos for Gomez	os/25/2023	23 09/08/2023	SECOND FLOOR>A>CLASSROOM>M201	Electrical	Ī	High
Ceiling Tile Adjustment 86 and Fire Alami Device Deficiencies	MEP	Jand J Acoustics Alarnis By Precision, LLC Jand J Acoustics	James Vernale Frank Wolferseder Kyle Jackowitz	Work Required Work Required Work Required	Carlos Gomez	Dan Chanipiny	James Vernale () and) Acoustics) Frank Wolferseder (Alarnis By Precision, LLC) Kyle Jackowitz () and) Acoustics)	W Req	Work Carlos Required Gomez	o8/25/2023	23 09/08/2023	SECOND FLOOR>B>STAFF LOUNGE>M206		Ī	High
Exposed Wiring 85 Deficiencies and Missing Knockout Seals	ig MEP	J.E. Shea Electric, Inc. Alarms By Precision, LLC	lason Flood Frank Wolferseder	Ready for Review Work Required	Carlos Gomez	Dan Champiny	Frank Wolferseder (Alarms By Precision, LLC)	W. Req	Work Carlos Required Gomez	os 08/25/2023	23 09/08/2023	3 ATTIC>C	Fre Alarm	Ĭ	High
84 Attic Insulation Deficiencies	MEP	Mega Mechanical Systems Corp Jeffrey McKinney	Jeffrey McKinney	Work Required	Carlos Gomez	Dan Champiny	Jeffrey McKinney (Mega Mechanical Systems Corp)	W Req	Work Carlos Required Gomez	o8/25/2023	23 09/08/2023	3 ATTIC>C	HVAC	Ť	High
Covers Need Adjustment	MEP	Mega Mechanical Systems Corp Jeffrey McKinney	Jeffrey McKinney	Work Required	Carlos Gomez	Dan Champiny	Jeffrey McKinney (Mega Mechanical Systems Corp)	W. Req	Work Carlos Required Gomez	os 08/25/2023	23 09/08/2023	m	HVAC	Ĩ	High
H203, H205 Diffuser adjustment or replacement	MEP	Downes Construction Company Mega Mechanical Systems Corp	Jason Smith Jeffrey McKinney	Work Required Work Required	Carlos Gomez	Dan Сһатріпу	Jason Smith (Downes Construction Company) Jeffrey McKinney (Mega Mechanical Systems Corp)	₩. Req	Work Carlos Required Gomez	os 08/25/2023 ez	23 09/08/2023	3 FIRST FLOOR>C	HVAC	Ē	High
81 Change Tile		J and J Acoustics	James Vernale	Work Required	Mike Dell'Accio	Jason Smith	James Vernale (J and J Acoustics)	M Req	Work Jason Required Smith	n 08/08/2023	23 08/22/2023	3 FIRST FLOOR>A>ART>M109			
68 Tile Placement or Clock Move down		J.E. Shea Electric, Inc. and Acoustics	Jason Flood James Vernale	Ready for Review Work Required	Mike Dell'Accio	Jason Smith	James Vernale (J and J Acoustics)	M Req	Work Jason Required Smith	n h 06/21/2023	23 07/05/2023	FIRST FLOOR>C>CLASSROOM>H200			
67 Paint Allowance fill hole at top of door to new wall	a la	Professional Painting, Inc.	Bill lanniello, Jr.	Work Required	Mike Dell'Accio	Jason Smith	Bill Ianniello, Jr. (Professional Painting, Inc.)	M Req	Work Jason Required Smith		06/21/2023 07/05/2023	FIRST FLOOR>C>CLASSROOM>H200			
Painting Allowance fill hole and paint		Professional Painting, Inc.	Bill lanniello, Jr.	Work Required	Mike Dell'Accio Jason Smith	Jason Smith	Bill Ianniella, Jr. (Professional Painting, Inc.)	M Req	Work Jason Required Smith	n h 06/21/2023	23 07/05/2023	3 FLOOR>C>CLASSROOM>H200			
54 Controls Junction Box		Mega Mechanical Systems Corp Kevin Terifay	Kevin Terifay	Work Required	Mike Dell'Accio	Jason Smith	Kevin Terrfay (Mega Mechanical Systems Corp)	\$	Work Jason		06/21/2023 07/05/2023	3 BASEMENT>C>CLASSROOM>HL2			



of the same of the same of

Job #: 25-01-0436 Hawley Elementary School - Air Quality Improvements 29 Church Hill Road Newtown, Connecticut 06470

Paint touch up needed at clig edge Ceiling tile cute incorrectly lor reveal	45 Paint touch up needed at clg edge		Cover	# Title
) and J Acoustics		Professional		Type Assign
		Professional Painting, Inc.		Assignee Company Assignee Name
James Vernale		Bill Ianniello, Jr. Resolved		
	Work Required			Assignee Response
ames Vernale Work Required Jason Smith Jason Smith	Mike Dell'Accio	Mike Dell'Accio Laura Boyer		Assignee Punch Item Final Approver Response Manager
	Cio			Final Approver
James Vernale (J and J Acoustics)	James Vernale (J and J Acoustics) James Vernale (J and J Acoustics)	Laura Boyer (Christopher Williams Architect LLC)		Ball In Court
Work Jason Required Smith		Ready to Laura Close Boyer	Required Smith	Closed Date Status Creator Created Due Date
04/17/2023	04/18/2023 04/17/2023	04/26/2023		Date Created
04/20/2023 FL	04/21/2023 RE	05/10/2023 SE		Due Date
FIRST FLOOR>A>CLASSROOM>M108	RST FLOOR>B>GIRLS RESTROOM>1218	04/26/2023 05/10/2023 RESTROOM>2214		Location
				Trade
				Trade Reference Priority



Hawley Elementary School – Air Quality Improvements



Monthly Status Report August 2023





Table of Contents

Section 1: Executive Summary

Monthly Narrative

Section 2: Budget Summary

- Budget Report
- Pending Revisions by COP
- Allowance Log


Section 3: Construction Schedule

Monthly Update

Section 4: Document Summary Log

- RFI Log
- Submittal Log

Section 5: Progress Photos





September 14, 2023

P.O. Box 727 200 Stanley Street New Britain, CT 06050 office 860,229,3755 fax 860,225,3617

Hawley Elementary School – Air Quality Improvements EXECUTIVE SUMMARY

Budget:

The GMP Established for the project is \$7,491,086.00 as approved by the Town of Newtown. Revisions to the GMP and the Construction Managers Contingency are summarized below.

Approved GMP:	\$7,491,086.00
Approved Owner Change Orders:	\$182,683.00
Total Revised GMP:	\$7,673,769.00
Pending Change Order Proposals:	\$30,298.00
Total Projected Final GMP	\$7,704,067.00
Construction Managers Construction Contingency	\$212,865.00
Approved Change Order Proposals	\$73,479.00
Remaining Contingency	\$139,386.00
Pending Change Order Proposals	\$8,658.00
Projected Contingency Balance	\$130,728.00
Owner's Contingency	\$350,000.00
 Approved Change Order 	\$182,683.00
Remaining Contingency	\$167,317.00
Pending Change Order Proposals	\$30,298.00
Projected Contingency Balance	\$137,019.00

Schedule Update:

With Eversource providing the new transformer and power to the Hawley Elementary School on August 3, 2023, HVAC startup and testing and balancing began immediately. All units were started up successfully and were operating by the substantial completion date of August 15, 2023. Shortly after on August 18, 2023 final testing throughout the building was completed with the AHJ and a certificate of compliance was provided. Commissioning began the third week of August and will continue through September. Downes will continue to monitor the units along with the BOE Facilities and follow-up on any issues or warranty items. The punchlist has been finalized and Downes will return on September 25, 2023 when there is no school due to a holiday and complete all open punchlist items.

Page 2 Hawley Elementary School – Air Quality Improvements Executive Summary

Teachers successfully occupied the building full time on August 24, 2023 and the students returned to class on August 30, 2023. This will be the final report for this project.

30 Day Look Ahead

Activities for September 2023:

- Final Commissioning
- Punchlist Completion



Downes Construction Company Job #: 25-01-0436 Hawley Elementary School - Air Quality Improvements 29 Church Hill Road Newtown, Connecticut 06470

Project Budget Summary Report - Hawley Elementary School

Budget

laget						
Group	Original Budget Amount	Approved COs	Revised Budget	Pending Budget Changes	Change Event (ROM)	Projected Budget
Cost Code: 01-001 - General Conditions	Sum: \$367,465.00	Sum: \$0.00	Sum: \$367,465.00	Sum: \$0.00	Sum: \$0.00	Sum: \$367,465.00
Cost Code: 01-003 - Genreal Requirements	5um: \$98,430.00	Sum: \$0.00	Sum: \$98,430,00	Sum: \$0.00	Sum: \$0,00	Sum: \$98,430.00
Cost Code: 01-100 - Final Cleaning	Sum: \$43,870.00	Sum: \$0.00	Sum: \$43,870.00	Sum: (\$3,500.00)	Sum: \$0.00	Sum: \$40,370.00
Cost Code: 01-500 - Temp. Facilities & Controls	Sum: \$278,326.00	Sum: \$0.00	Sum: \$278,326.00	Sum: \$0.00	Sum: \$0.00	Sum: \$278,326.00
Cost Code: 02-100 - Selective Demo & Abatement	Sum: \$644,000.00	Sum: (\$21,993.00)	Sum: \$622,007,00	Sum: \$0.00	Sum: \$0,00	Sum: \$622,007.00
Cost Code: 03-100 - Cast-In-Place Concrete	Sum: \$25,000.00	Sum: \$0.00	Sum: \$25,000.00	Sum: \$0.00	Sum: \$0.00	Sum: \$25,000.00
Cost Code: 04-100 - Unit Masonry	Sum: \$124,300.00	Sum: \$19,047.00	Sum: \$143,347.00	Sum: \$0,00	Sum: \$0.00	Sum: \$143,347.00
Cost Code: 05-100 - Structural Steel	Sum: \$313,600.00	Sum: (\$1,903.00)	Sum: \$311,697.00	Sum: \$0.00	Sum: \$0.00	Sum: \$311,697.00
Cost Code: 06-100 - Rough Carpentry	Sum: \$133,829.00	Sum: \$66,005.00	Sum: \$199,834.00	Sum: \$6,158.00	Sum: \$0.00	Sum: \$205,992.00
Cost Code: 06-200 - Finish Carpentry	Sum: \$31,844.00	Sum: \$0.00	Sum: \$31,844.00	Sum: \$0.00	Sum: \$0.00	Sum: \$31,844.00
Cost Code: 06-300 - Floor Protection	Sum: \$73,730.00	Sum: \$0.00	Sum: \$73,730,00	Sum: \$0.00	Sum: \$0.00	Sum: \$73,730.00
Cost Code: 07-100 - Roofing System	Sum: \$453,500.00	Sum: (\$106,508.00)	Sum: \$346,992.00	Sum: \$0.00	Sum: \$0.00	Sum: \$346,992.00
Cost Code: 08-100 - Doors & Hollow Metal Frames	Sum: \$3,700.00	Sum: (\$3,700.00)	Sum: \$0.00	Sum: \$0.00	Sum: \$0.06	Sum: \$0.00
Cost Code: 09-100 - Gypsum Drywall	Sum: \$242,508.00	Sum: \$25,702.00	Sum: \$268,210.00	Sum: \$0.00	Sum: \$750.00	Sum: \$268,960.00
Cost Code: 09-200 - Acoustical Ceilings	Sum: \$199,000.00	Sum: (\$394.00)	Sum: \$198,606.00	Sum: \$0.00	Sum: \$0,00	Sum: \$198,606.00
Cost Code: 09-300 - Painting	Sum: \$89,100,00	Sum: (\$11,685.00)	Sum: \$77,415.00	5um: \$0,00	Sum: \$0.00	Sum: \$77,415.00
Cost Code: 09-400 - Flooring & Base	Sum: \$22,568.00	Sum: \$0.00	Sum: \$22,568.00	Sum: \$0.00	Sum: \$0.00	Sum: \$22,568.00
Cost Code: 17-034 - Early Prcurement Services	Sum: \$17,400.00	Sum: \$0.00	Sum: \$17,400.00	Sum: \$0.00	Sum: \$0.00	Sum: \$17,400.00
Cost Code: 23-100 - HVAC & Plumbing	Sum: \$3,422,000.00	Sum: (\$425,281.00)	Sum: \$2,996,719.00	Sum: \$0.00	Sum: \$0.00	Sum: \$2,996,719.00
Cost Code: 26-100 - Electrical System	Sum: \$899,000.00	Sum: \$54,265,00	Sum: \$953,265,00	Sum: \$15,501.00	Sum: \$11,750.00	Sum: \$980,516.00
Cost Code: 28-100 - Fire Alarm Systems	Sum: \$0.00	Sum: \$91,664.00	Sum: \$91,664.00	Sum: \$4,000.00	Sum: \$0.00	Sum: \$95,664.00
Cost Code: 50-010 - Eliminate Area A Low Rf RTU1-6	Sum: (\$635,774.00)	Sum: \$635,774.00	Sum: \$0,00	Sum: \$0,00	Sum: \$0.00	Sum: \$0,00
Cost Code: 50-020 - EPDM in Lieu of Mod Rf@ Dormer	Sum: (\$3,360.00)	Sum: \$3,360,00	Sum: \$0.00	Sum: \$0.00	Sum: \$0.00	Sum: \$0.00

Page 1 of 2



Downes Construction Company Job #: 25-01-0436 Hawley Elementary School - Air Quality Improvements 29 Church Hill Road Newtown, Connecticut 06470

Group	Original Budget Amount	Approved COs	Revised Budget	Pending Budget Changes	Change Event (ROM)	Projected Budge
Cost Code: 50-030 - Remove Roof Walkways Area B	Sum: (\$3,180.00)	Sum: \$3,180.00	Sum: \$0.00	Sum: \$0.00	Sum: \$0.00	Sum: \$0.00
Cost Code: 50-040 - Remv Rf Walkwys Area RTU7 Only	Sum: (\$990.00)	Sum: \$990.00	Sum: \$0.00	Sum: \$0.00	Sum: \$0.00	Sum: \$0,00
Cost Code: 50-050 - Elim. Paint @ Cupola Louvers	Sum: (\$10,450.00)	Sum: \$10,450.00	Sum: \$0.00	Sum: \$0.00	Sum: \$0.00	Sum: \$0,00
cost Code: 50-060 - Eliminate 2nd Final Clean	Sum: (\$3,500.00)	Sum: \$0.00	Sum: (\$3,500.00)	Sum: \$3,500,00 ,	Sum: \$0.00	Sum: \$0,00
cast Code: 60-010 - Roofing Patch & Repair	Sum: \$5,000.00	Sum: (\$5,000.00)	Sum: \$0.00	Sum: \$0.00	Sum: \$0.00	Sum: \$0.00
ost Code: 60-020 - Equip. Access/Door Mod.	Sum: \$10,000.00	Sum: \$0.00	Sum: \$10,000.00	Sum: \$0.00	Sum: \$0.00	Sum: \$10,000.00
Cost Code: 60-030 - Additional Glycol	Sum: \$20,000.00	Sum: (\$13,399.00)	Sum: \$6,601,00	Sum: \$0.00	Sum: \$0.00	Sum: \$6,601.00
ost Code: 60-040 - Cutting & Patching	Sum: \$22,500.00	Sum: (\$22,500,00)	Sum: \$0.00	Sum: \$0.00	Sum: \$0,00	Sum: \$0.00
ost Code: 60-050 - Relocate Exist, MEFP Not Quant	Sum: \$35,000.00	Sum: (\$35,000.00)	Sum: \$0,00	Sum: \$0.00	Sum: \$0.00	Sum: \$0.00
ost Code: 60-060 - Flood Mitig./Drip Pan/Platform	Sum: \$5,000.00	Sum: (\$5,000.00)	Sum: \$0.00	Sum: \$0.00	Sum: \$0.00	Sum: \$0.00
ost Code: 60-070 - Utility Bridges/ADD.#04 ITB#01	5um: \$5,000,00	Sum: \$0.00	Sum: \$5,000.00	Sum: \$0.00	Sum: \$0.00	Sum: \$5,000.00
ost Code: 60-080 - COVID19/ Procurement Allowance	Sum: \$10,000.00	Sum: \$0.00	Sum: \$10,000.00	Sum: \$0.00	Sum: \$0.00	Sum: \$10,000,00
ost Code: 60-501 - General Insurance	Sum: \$52,391.00	5um: \$1,601,00	Sum: \$53,992,00	Sum: \$137.00	Sum: \$0.00	Sum: \$54,129,00
ost Code: 60-502 - CM P&P Bonds	Sum: \$57,710.00	Sum: \$1,725.00	Sum: \$59,435.00	Sum: \$164.00	Sum: \$0.00	Sum: \$59,599.00
ost Code: 60-503 - State Education Fee	Sum: \$1,678.00	Sum: \$0.00	Sum: \$1,678.00	Sum: \$0.00	Sum: \$0.00	Sum: \$1,678.00
ost Code: 70-001 - CM Contingency	Sum: \$212,865,00	Sum: (\$73,479.00)	Sum: \$139,386.00	Sum: (\$6,158.00)	Sum: (\$2,500.00)	Sum: \$130,728.00
ost Code: 70-002 - VE Contingency	Sum: \$45,317.00	Sum: (\$10,999,00)	Sum: \$34,318,00	Sum: \$0.00	Sum: \$0.00	Sum: \$34,318.00
ost Code: 90-001 - CM Fees	Sum: \$182,709.00	Sum: \$5,761.00	Sum: \$188,470,00	Sum: \$496.00	Sum: \$0.00	Sum; \$188,966.00
rand Totals:	Sum: \$7,491,086.00	Sum: \$182,683.00	Sum: \$7,673,769,00	Sum: \$20,298.00	Sum: \$10,000.00	Sum: \$7,704,067,

Printed on Thu Sep 14, 2023 at 03:12 pm EDT

Job #: 25-01-0436 Hawley Elementary School - Air Quality Improvements 29 Church Hill Road Newtown, Connecticut 06470



Change Events


Status: Open, Pending


rat.	us : Open, Pending							-	- 100 Sept		SA SERVICE STORY	221502300
u	Title	Scope	Туре	Reason	Status	Origin	ROM	Prime Totals	Commitment Totals	RFQs	Commitment COs	Prime PCOs
059	Allowance/CM Contingency Return	Out of Scope	Contingency	Existing condition	Open		\$0.00	\$0.00	\$0.00			
058	Band Premium Increases	Out of Scope	Contingency	Existing condition	Open		\$0.00	\$0.00	\$0.00			
057	VE tem #18 - Eliminate 2nd Final Cleaning	Out of Scope	Owner Change	Client request	Open		\$0.00	\$0.00	\$0,00			PCO #057
056	Primary Conduit Repair at Pole due to Accident	Out of Scope	Owner Change	Client request	Open	0.50	\$15,501.00	\$16,134.00	\$0.00			PCO #056
	RFI #054 - Additional Fire Alarm Work Required by the Fire Marshall	Out of Scope	Owner Change	Client request	Open	RFI#54: Additional Fire Alarm Work Required by the Fire Marshall	\$4,000,00	\$4,164.00	\$0.00		H	PCO #055
052	Cutting & Patching IV	Out of Scope	Owner Change	Existing condition	Open	•	\$0.00	\$0.00	\$0.00			PCO #052
	Repair to Existing Building Systems - Security & Fire Alarm Systems	Out of Scope	Allowance	Existing condition	Open		\$10,000.00	\$0.00	\$0.00			
Rep	ort Grand Totals		"		777		\$29,501.00	\$20,298.00	\$0,00			


Hawely Elementary School Allowance Summary


Scope	Description		CM		Trades		DOWNES CONS	_	Balance
Downes	Additional HAZMAT	Not	included	_	itades		xpenditure		вагалсе
Downes	Roofing Patch and Repair	S		_		-		N/A	
Downes	Equipment Access / Door Modification	3	5,000.00			5	5,000.00	\$	
Downes	Additional Glycol	3	10,000.00			5		\$	10,000.00
Downes	Cutting and Patching	\$	20,000.00			\$	13,399.00		6,601.00
Downes	Relocate Existing MEFP Not Quantifiable	3	22,500,00			\$	22,500.00		
Downes		3	35,000.00			5	35,000.00	_	*
	Floor Mitigation/Drip Pan/Platform	\$	5,000.00			\$	5,000,00	S	
Downes	Utility Bridges	\$	5,000.00			\$		\$	5,000.00
Downes	Testing and Special Inspections	w/sc	oft cost					w/so	ft cost
Downes	COVID 19 /Procurement	\$	10,000.00	300	0.0070	S		Ś	10,000.00
Final Cleaning	Cleaning			\$	2,391.36	S		S	2,391.36
	te Unforeseen Demolition / HAZMAT Removal			5	20,000.00		18,172.36	S	1,827.64
Selective Demo & Aba	te Protection of Existing Electrical and Tele/Data			Ŝ	10.000.00	_	9,215.00		785.00
Structural Steel	Additional Misc. Steel Framing			Ś	15,000.00	.*	8,178,42		6,821.58
Gypsum Drwayll	Patch and Repair Existing Finishes			5	10,500.00		5,952.94		4,547.06
Acoustical Cellings	Ceiling Tile Replacement (100 Tiles)			w/ha	se bid	Ś	3,332.34	_	se bid
Painting	Painting Touch up (100 Hours)			5		_	4 790 21	C DE	3.065.69
Electrical System	Unforeseen Electrical Work	3-1-2		Č		_		c	11,385.49
Electrical System	Utility Fees			\$		_		_	7,664.40
Electri	cal System	cal System Unforeseen Electrical Work	cal System Unforeseen Electrical Work	cal System Unforeseen Electrical Work Utility Fees Utility Fees	gg Painting Touch up (100 Hours) \$ cal System Unforeseen Electrical Work \$ cal System Utility Fees \$	gg Painting Touch up (100 Hours) \$ 7,846.00 cal System Unforeseen Electrical Work \$ 15,000.00 cal System Utility Fees \$ 15,000.00	gg Painting Touch up (100 Hours) 5 7,846.00 \$ cal System Unforeseen Electrical Work \$ 15,000.00 \$ cal System Utility Fees \$ 15,000.00 \$	gg Painting Touch up (100 Hours) \$ 7,846.00 \$ 4,780.31 cal System Unforeseen Electrical Work \$ 15,000.00 \$ 3,614.51 cal System Utility Fees \$ 15,000.00 \$ 7,335.60	gg Painting Touch up (100 Hours) \$ 7,846.00 \$ 4,780.31 \$ cal System Unforeseen Electrical Work \$ 15,000.00 \$ 3,614.51 \$ cal System Utility Fees \$ 15,000.00 \$ 7,335.60 \$

Total CM Allowances	\$112,500.00
Total Subcontractor Allowances	\$95,737,36
All Allowances	\$208,237,36
% Expended	66.34%
Balance All Allowances	\$70,089.22











Printed on Thu Sep 14, 2023 at 03:28 pm EDT

Downes Construction Company Job #: 25-01-0436 Hawley Elementary School - Air Quality Improvements 29 Church Hill Road Newtown, Connecticut 06470

Project RFI Log

Open RFIs

RFIS											
RFI	Subject	Questions	Responses	Oute initiated	Due Date	Status	Ball In Court				
54	Additional Fire Alarm Work Required by the Fire Marshall	The following items were not on the plan in the 21 building (area C) and were pre-existing and had to be replaced Heat detector in storage room by H301 Heat detector in custodial closet by room H302. Heat detector in storage room by H302 Heat detector in care and the control of the control		07/24/2023	07/27/2023	Ореп	Christopher Williams Dan Hanisko				



Downes Construction Company
Job #: 25-01-0436 Hawley Elementary School - Air Quality Improvements
29 Church Hill Road
Newtown, Connecticut 06470

Project Submittal Log

Submittals										
Spec Section Number	Number	Revision	Title	Ball In Court	Status	Date Sent To Approver	Final Due Date			
017700	3	0	HVAC - Balancing Report 9-1-23	Laura Boyer Dan Hanisko Christopher Williams	Ореп	09/06/2023 08/24/2023 08/24/2023 08/24/2023 09/11/2023 09/11/2023 09/11/2023	09/22/2023			
051200	S	0	8P #5.1 General Welding - Structural Steel Final Close Out	Laura Boyer Dan Hanisko Christopher Williams	Open	08/21/2023 08/21/2023 08/21/2023 08/21/2023 09/05/2023 09/05/2023 09/05/2023	09/19/2023			
092900	2	(0)	BP #9,1 Centerline - Gypsum Drywall Final Closeout	Laura Boyer Christopher Williams Dan Hanisko	Open	08/21/2023 08/21/2023 08/21/2023 08/21/2023 08/21/2023 08/21/2023	09/12/2023			
095113	4	0	BP #9.2 J&J Acoustics - Acoustical Ceilings Final Closeout	Dan Hanisko Christopher Williams Laura Boyer	Open	08/21/2023 08/21/2023 08/21/2023 08/21/2023 08/21/2023 08/21/2023	09/12/2023			
099000	2	0	BP #9-3 Professional - Painting Final Closeout	Laura Boyer Dan Hanisko Christopher Williams	Open	08/21/2023 08/21/2023 08/21/2023 08/21/2023 08/21/2023 08/21/2023	09/12/2023			



August 2023

Description
Area A, B and C Roof

Taken Date 08/22/2023 at 04:29 pm

Upload Date 08/22/2023 at 04:29 pm

Uploaded By Mike Dell'Accio

File Name BC91D86D-4EB5-4E83-A...



August 2023

Description Hawley Elementary School Main Entrance

Taken Date 08/22/2023 at 12:44 pm

Upload Date 08/22/2023 at 01:17 pm

Uploaded By
Mike Dell'Accio

File Name EF14C2C4-DAB8-472B-A...





August 2023

Description Classroom Second Floor Area B

Taken Date 08/22/2023 at 12:41 pm

Upload Date 08/22/2023 at 12:41 pm

Uploaded By Mike Dell'Accio

File Name 5D8584B1-331C-4482-B....



August 2023

Description Classroom Second Floor Area B

Taken Date 08/22/2023 at 12:41 pm

Upload Date 08/22/2023 at 12:41 pm

Uploaded By Mike Dell'Accio

File Name 7DD89AB0-B4E8-4A94-...





August 2023

Description
Multipurpose Room

Taken Date 08/22/2023 at 12:39 pm

Upload Date 08/22/2023 at 12:39 pm

Uploaded By Mike Dell'Accio

File Name 67D4222E-B12D-4CA2-A...



August 2023

Description
First Floor Corridor Area C

Taken Date 08/22/2023 at 12:38 pm

Upload Date 08/22/2023 at 12:39 pm

Uploaded By Mike Dell'Accio

File Name 97574543-0CB1-4784-8...





August 2023

Description Electrical Switchgear and Platform

Taken Date 08/22/2023 at 12:38 pm

Upload Date 08/22/2023 at 12:38 pm

Uploaded By Mike Dell'Accio

File Name 130D4581-1063-4B0E-A...



August 2023

Description Cafeteria Area C

Taken Date 08/22/2023 at 12:38 pm

Upload Date 08/22/2023 at 12:38 pm

Uploaded By Mike Dell'Accio

File Name 3C60194F-759B-43CD-9...





August 2023


Description Classroom Area C

Taken Date 08/22/2023 at 12:37 pm

Upload Date 08/22/2023 at 12:37 pm

Uploaded By Mike Dell'Accio

File Name 78F7D5B9-9027-43C2-B...



August 2023

Description

Area B Corridor

Taken Date 08/22/2023 at 12:36 pm

Upload Date 08/22/2023 at 12:36 pm

Uploaded By Mike Dell'Accio

File Name E36A2654-F126-4A44-A...

