

HAWLEYVILLE SEWER CONSTRUCTION:

THE ENGINEERS (FUSS & O'NEILL) FINISHED THE PRELIMINARY DESIGN AND ARE NOW WORKING ON THE ACTUAL CONSTRUCTION DESIGN.

IN ADDITION, THERE IS PERMITTING UNDERWAY AND THE SCOPING MEMO FOR REVIEW BY VARIOUS STATE AGENCIES, AS REQUIRED BY THE \$500,000 STEAP GRANT, WAS ISSUED AND RETURNED.

THE CONTRACT DOCUMENTS ARE BEING DEVELOPED FOR PRESENTATION TO THE PROPERTY OWNERS WHO WILL BE PART OF THE NEW SEWER SYSTEM. THESE DOCUMENTS WILL EXPLAIN EVERYONE'S RESPONSIBILITIES AND BIND THE OWNERS FINANCIALLY TO THE PROJECT.

A LOT OF PAPER WORK, NO DIGGING YET.

ON SCHEDULE:

- CONSTRUCTION DOCUMENTS FINISHED IN MAY/JUNE 2015 WITH PERMITS IN HAND – OUT TO BID
- CONSTRUCTION JULY/AUGUST/SEPTEMBER
- SYSTEM START UP – OCTOBER 1

PW DIRECTOR